BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

1	Name of Work	Drilling of Borewell and Providing Water facilities in ward no 13 Shettyhalli Sub Division.			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	15.00 Lakhs	Accepted Tender Cost	1332142.71/-
3	Sanctioned Estimate No & Dt	AS No:	125/20-21	TS No:	31/20-21
4	Head of Account	P-3290			
5	Work order No & Dt	BBMP/EE/DD/WO/04/20-21, Dated: 30.04.2021			
6	Entrustment No & Dt	BBMP/EE/DD/AGR/04/19-20, Dated: 30.04.2021			
7	Work Code/Job Code	013-19-000009			
8	Name of Contractor	Hemanth Kumar S (Shree Priya Enterprises)			
9(A)	Time stipulated for completion of work	29.07.2021			
(B)	Delay in execution of work				
10	Schedule DT of Start of work (as per W.O)	30.04.2021			
11	Schedule DT of Completion (as per W.O)	29.07.2021			
12	Measurement recorded in	M B No	4839/18-19		
		Page No	483813	483821	
13	Check Measurement of the AEE/EE	M B No	3464/18-19		
		Page No	483813	483821	
14	Name of the Office/ Office In charge of the work	Sri Venkateshappa			
15	a) Asst.Eng/Junior Eng:	Sri Venkateshappa			
	b) Asst Executive Engineer:				

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
15.00 Lakhs			-		

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Assistant Executive Engineer

Scanned by CamScanner